

**TOWN OF
TEMPLE, NEW HAMPSHIRE**

**FINAL MINUTES OF THE PUBLIC MEETING
BOARD OF SELECTMEN
Meeting held on the 18th of March 2008**

Board members present: Tedd Petro, Mike Darnell

Call to Order by Petro at 5:20 p.m.

1. Subject: Petro explained that Steve Andersen had called to discuss volunteers replacing the roof on the Municipal Building with the Town purchasing the materials. Wildes stated that he and Andersen had thought about getting a group of people together to work on the roof. Wildes estimated it would take one-day. The preliminary estimate for materials is \$6,000.00. The materials would be 56 squares of 30-year architect shingles, 1600' of bituthene, 3600' of roof top guard II, 8" white drip edge and 144' ridge vent. Wildes explained that the building would be staged before any one went onto the roof and the "Professionals" would do the valleys. Andersen and Wildes were suggesting 4/19/08 or 4/26/08. The Administrative Assistant will check the liability coverage for volunteers. C. Kieley asked if Andersen and Wildes had considered fund raising for the cost of materials. Petro asked Andersen and Wildes to keep the Road Agent in informed. C. Kieley asked about the insulation of the building that had been discussed at Town Meeting. The consensus was that the building should be insulated from the interior. Wildes will get written estimates for materials before the 3/25/08 meeting and the Board will discuss this at that meeting.
2. Subject: Move by Petro to adjourn, second by Darnell. Meeting adjourned at 5:32 p.m.

Minutes submitted by Debra Harling, Administrative Assistant